



WORK TEST CERTIFICATE



53 Grade Ordinary Portland Cement

Despatched during Week No.		10	From	4-Mar	4-Mar-2020		10-Mar-2020
Test Certificate No.		10	Deferre	e No.			
Dated		18-Mar-2020	Referenc			WCW/IMS/QA/FM/08	
S.N.	Pa	rameters		Results Requirement as per IS 269 : 2015 Obtained (Variety: OPC 53)			
	Chemical Composition						
	Lime Saturation Factor (CaO – 0.7 *SO3) / (2.8* SiO2 + 1.2* Al2O3 + 0.65* Fe2O3)			0.90	Not greater than 1.02 and not less than 0.80		
	Ratio of % Alumina to that of Iron Oxide Al2O3 / Fe2O3			1.28	Not less than 0.66		
1	Insoluble Residue (% by mass)			0.50	Not more than 5.0 %		
Γ	Magnesia (% by mass)			0.87	Not more than 6.0 %		
:	Sulphuric Anhydride (% by mass)			2.80	Not More than 3.5 %		
-	Total loss on Ignition (%)			1.50	Not More than 4.0 %		
(Chloride Content (%)			0.010	Not more than 0.1 % for general purpose & not more than 0.05 % for pre-stressed structures		
	Physical Analysis						
2	Fineness						
	Blaine's Specific Surface Area (m2 / kg)			325	Not Less than 225		
•	Compressive Strength (MPa)						
3	72 ± 1h (3 Days)			40.3	Not less than 27.0		
	168 ± 2h (7 Days)			49.2	Not less than 37.0		
(672 ± 4h (28 Days) *			Awaited	Not less than 53.0		
;	Setting Time (Minutes	s)					
4 I	Initial			170	Not less than 30		
I	Final			210	Not more than 600		
;	Soundness						
5 I	Le-Chatelier Expansion (mm)			1.00	Not more than 10.0		
	Auto-Clave Expansion (%)			0.070	Not more than 0.8		
6	Normal Consistency (%	tency (%)					
	Temp. During Testing (0C)			27.00	(27 ± 2)0C		

The above cement complies with the requirements of IS 269 : 2015 (Variety: OPC 53) for 53 Grade Ordinary Portland Cement

Granulated Slag (4%) & Limestone (1%) added as Performance Improver

Manager (QA)

Registered Office: Cement House, 121, Maharishi Karve Road, Mumbai - 400020