



**WORK TEST CERTIFICATE**

**53 Grade Ordinary Portland Cement**

Despatched during Week No.	20	From	14-May-2022	To	20-May-2022
Test Certificate No.	20	Reference No.		WCW/IMS/QA/FM/17	
Dated	18-Jun-2022				
S.N.	Parameters	Results Obtained	Requirement as per IS 269 : 2015 (Variety: OPC 53)		
<b>Chemical Composition</b>					
1	Lime Saturation Factor ( CaO – 0.7 *SO3) / (2.8* SiO2 + 1.2* Al2O3 + 0.65* Fe2O3)	0.91	Not greater than 1.02 and not less than 0.80		
	Ratio of % Alumina to that of Iron Oxide Al2O3 / Fe2O3	1.25	Not less than 0.66		
	Insoluble Residue (% by mass)	1.01	Not more than 5.0 %		
	Magnesia (% by mass)	0.89	Not more than 6.0 %		
	Sulphuric Anhydride (% by mass)	2.92	Not More than 3.5 %		
	Total loss on Ignition (%)	1.98	Not More than 4.0 %		
	Chloride Content (%)	0.010	Not more than 0.1 % for general purpose & not more than 0.05 % for pre-stressed structures		
	<b>Physical Analysis</b>				
2	<b>Fineness</b>				
	Blaine's Specific Surface Area (m2 / kg)	312	Not Less than 225		
3	<b>Compressive Strength (MPa)</b>				
	72 ± 1h (3 Days)	36.8	Not less than 27.0		
	168 ± 2h (7 Days)	46.3	Not less than 37.0		
	672 ± 4h (28 Days) *	59.0	Not less than 53.0		
4	<b>Setting Time (Minutes)</b>				
	Initial	120	Not less than 30		
	Final	180	Not more than 600		
5	<b>Soundness</b>				
	Le-Chatelier Expansion (mm)	2.00	Not more than 10.0		
	Auto-Clave Expansion (%)	0.060	Not more than 0.8		
6	Normal Consistency (%)	27.75			
	Temp. During Testing (0C)	27.00	(27 ± 2)0C		

The above cement complies with the requirements of IS 269 : 2015 (Variety: OPC 53) for 53 Grade Ordinary Portland Cement

Manager (QA)

DGM QC