

KALBURGI CEMENT PVT. LTD.



Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955 Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.; Ph. +91 08472 305999; Fax: +91 08472 305999

TEST CERTIFICATE



PORTLAND POZZOLANA CEMENT(FLY ASH BASED)

Despatched from: 08.01.2018 TO 14.01.2018			Week No: 2
A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 1489 (Part-1) 2015
Finene	ess:		
a.	Specific Surface (m2/kg)	328	Not less than 300
b.	Normal Consistency (%)	32.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.035	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	155	Not less than 30
b.	Final Setting Time (minutes)	260	Not more than 600
Compressive Strength (MPa)			
a.	3 days	25	Not less than 16
b.	7 days	36	Not less than 22
c.	28 days	55	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	34.29	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	30.86	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	0.86	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.10	Not more than 3.0
d.	Loss on Ignition (%)	1.96	Not more than 5.0
e.	Temperature During Testing(⁰ C)	27.00	27 ± 2



HOD (Q.C)

Section In-Charge (Q.C)