JK LAKSHMI CEMENT LTD. JAYKAYPURAM-307019 Dist. Sirohi. , Rajasthan TEST CERTIFICATE FOR JK LAKSHMI 53 – GRADE OPC			
LICENCE NO . CM/L-2361143 CT-5708			
WEEK No31DATE OF ISSUE 13.08.2018CHEMICAL / PHYSICALSPECIFICATIONREQUIREMENT AS PERRESULTS			
REQUIREMENTS	CLAUSE No.	IS No. 269 – 2015 AMENDMENT No. 6	OBTAINED
 CHEMICAL REQUIREMENTS : (i) Ratio of Percentage of Lime to percentage of silica, alumina and iron oxide CaO – 0.7SO₃ 	5 5.1	Not Greater than 1.02 And not less than 0.80	0.918
2.8 SiO ₂ + 1.2 Al ₂ O ₃ + 0.65 Fe ₂ O ₃			
(ii) Ratio of percentage of alumina to that of iron oxide	5.1	Not less than 0.66	1.38
(iii) Insoluble residue, percent by mass	5.1	Not more than 5.0	1.46
(iv) Magnesia, percent by mass	5.1	Not more than 6.0	2.30
v) Total sulphur calculated as Sulphuric Anhydride (SO ₃), Percent by mass	5.1	Not more than 3.5	3.00
(vi) Total loss on ignition	5.1	Not more than 5%	1.98
(vii) Chloride, percent by mass	5.1	Not more than 0.1	0.018
PHYSICAL REQUIREMENTS :	6		
NC (i) FINENESS : SP. SURFACE	6.1	% Not less than 225 m2/kg	28.00 360
(ii) SOUNDNESS :a) Le-chatelier method Expansion	6.2	Not more than 10 mm	1.00
b) Auto clave test expansion		Not more than 0.8%	0.060
(iii) SETTING TIMEa) Initial Setting time in Minutes	6.3	Not less than 30	130
b) Final setting time in Minutes		Not more than 600	160
(iv) COMPRESIVE STRENGTH 72 ± 1 Hours (3 Days)	6.4	Not less than 27 MPa	42.8
168 ± 2 Hours (7 Days)		Not less than 37 MPa	51.0
672 ± 4 Hours (28 Days)		Not less than 53 MPa	Under Testing
	/	/	<u> </u>

REMARKS : The test results complies with the requirements of IS:269 – 2015 for 53 grade OPC for all Chemical Requirements and Physical requirements including Compressive Strength Up to 7- days . Test Protocol : IS:4032 and IS:4031.

Note : Results reported above are the average test results of all samples testing during relevant week.

CERTIFIED ISO 9001:2008 ISO 14001:2004 OHSAS 18001:2007

HOD (QC)

head

