

## **KALBURGI CEMENT PVT. LTD.**

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



## **TEST CERTIFICATE (OPC - 53 Grade)**

Product: VICAT - OPTIMATE Week No: 29

Despatched From: 16-07-2022 TO 22-07-2022

Despatched 1 10111. 10-07-2022 10 22-07-2022			
A. PH	YSICAL REQUIREMENTS	RESULTS	As per IS 269 - 2015
Finen	ess:		
a.	Specific Surface (m2/kg)	291	Not less than 225
b.	Normal Consistency (%)	30.0	
Soundness:			
a.	By Le-Chatelier Method (mm)	1.50	Not more than 10 mm
b.	By Autoclave (%)	0.07	Not more than 0.8 %
Settin	g Time:		
a.	Initial Setting Time (minutes)	140	Not less than 30
b.	Final Setting Time (minutes)	240	Not more than 600
Compressive Strength (MPa)			
a.	3 days	34.26	Not less than 27
b.	7 days	Awaited	Not less than 37
C.	28 days	Awaited	Not less than 53
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.88	0.80 – 1.02
b.	Aluminum Modules	1.28	Not less than 0.66
C.	Insoluble Residue (%)	2.23	Not more than 5.0
d.	Magnesia (%)	1.02	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.44	Not more than 3.5
f.	Loss on Ignition (%)	2.56	Not more than 4.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.42	Not more than 0.6
i.	Temperature During Testing <sup>0</sup> C	27.50	27 ± 2

X

Section In-Charge (Q.C)

**Authorised Signature**