







Portland Pozzolana Cement

Despatched during Week No. Test Certificate No. Dated		36	From	3-Sep-2019		То	9-Sep-2019
		36	Referenc				
		9/17/2019				WCW/IMS/QA/FM/09	
S.N.	Pa	Parameters Results Obtained Requirement as per IS 1489 (Part I)					IS 1489 (Part I) : 201
1	Chemical Composition						
	Loss on Ignition (% by mass)			1.90	Not More than 5.0 %		
	Magnesia (% by mass)			0.78	Not more than 6.0 %		
	Sulphuric Anhydride SO3 (% by mass)			2.37	Not More than 3.5 %		
	Chloride Content (% by mass)			0.01	Not more than 0.1 % for general purpose & not more than 0.05 % for pre-stressed structures		
	Insoluble Residue (% by mass)			28.40	Not More than [X + 4.0 (100-X) / 100] & Not less than (0.6 X), Where "X" is the declared Pozzolana content in cement		
	Physical Analysis				1		
2	Fineness						
	Blaine's Specific Surface Area (m2 / kg)			339	Not Less than 300		
3	Compressive Strengt	th (MPa)					
	72 ± 1h (3 Days)			29.0	Not less than 16.0		
	168 ± 2h (7 Days)			39.7	Not less than 22.0		
	672 ± 4h (28 Days) *			Awaited	Not less than 33.0		
4	Setting Time (Minutes	s)					
	Initial			150	Not less than 30		
	Final			240	Not more than 600		
5	Soundness						
	Le-Chatelier Expansion (mm)			0.50	Not more than 10.0		
	Auto-Clave Expansion (%)		0.040	Not more than 0.8			
6	Drying Shrinkage (%)*			Awaited	Not more than 0.15		
7	Normal Consistency (%)			30.00	ļ		
	Temp. During Testing (0C)			27.00	(27 ± 2)0C		

The above cement complies with the requirements of IS 1489 (Part I): 2015 for Portland Pozzolana Cement.

lig /

Manager (QA)

Registered Office: Cement House, 121, Maharishi Karve Road, Mumbai - 400020