

KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad - 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

TRUST. LEGACY. FOREVER.

Works :Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 53 Grade)

Product : VICAT - OPTIMATE

Week No:

Despatched from: 14.01.2019 to 20.01.2019

A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 269 – 2015
Finene	SS:		
a.	Specific Surface (m2/kg)	292	Not less than 225
b.	Normal Consistency (%)	31.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.059	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	160	Not less than 30
b.	Final Setting Time (minutes)	270	Not more than 600
Compressive Strength (MPa)			
a.	3 days	37.59	Not less than 27
b.	7 days	47.82	Not less than 37
c.	28 days	63.20	Not less than 53
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.90	0.80 – 1.02
b.	Aluminum Modules	1.10	Not less than 0.66
c.	Insoluble Residue (%)	1.86	Not more than 5.0
d.	Magnesia (%)	0.89	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.07	Not more than 3.5
f.	Loss on Ignition (%)	2.81	Not more than 4.0
g.	Chlorides (%)	0.020	Not more than 0.1
h.	Alkali Content (%)	0.56	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.00	27 ± 2

T. S.M2

Section In-Charge (Q.C)

Authorised Signature



3