



A Group Company
of Vicat, France

KALBURGI CEMENT PVT. LTD.



Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.; Ph. +91 08472 305999; Fax: +91 08472 305999

TEST CERTIFICATE VICAT-OPTIMATE OPC-53 Grade

IS:269



CM/L-4578077

Despatched from: 08.10.2018 to 14.10.2018

Week No: 41

A. PHYSICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Fineness:		
a. Specific Surface (m ² /kg)	286	Not less than 225
b. Normal Consistency (%)	29.00	-----
Soundness:		
a. By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b. By Autoclave (%)	0.068	Not more than 0.8 %
Setting Time:		
a. Initial Setting Time (minutes)	170	Not less than 30
b. Final Setting Time (minutes)	270	Not more than 600
Compressive Strength (MPa)		
a. 3 days	37	Not less than 27
b. 7 days	Awaited	Not less than 37
c. 28 days	Awaited	Not less than 53
B. CHEMICAL REQUIREMENTS		
a. Lime Saturation Factor	0.94	0.80 – 1.02
b. Aluminum Modules	1.02	Not less than 0.66
c. Insoluble Residue (%)	3.02	Not more than 5.0
d. Magnesia (%)	1.02	Not more than 6.0
e. Sulphuric Anhydride (%)	2.77	Not more than 3.5
f. Loss on Ignition (%)	2.42	Not more than 4.0
g. Chlorides (%)	0.020	Not more than 0.1
h. Alkali Content (%)	0.55	Not more than 0.6
i. Temperature During Testing °C	27.00	27 ± 2

[Signature]

Section In-Charge (Q.C)

[Signature]

HOD (Q.C)