

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



TEST CERTIFICATE (PPC)

Product: VICAT - DURAMATE Week No: 11

Despatched from: 11.03.2019 to 17.03.2019

A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 1489 (Part-1) 2015
Fi			
Finene:	ss: Specific Surface (m2/kg)	340	Not less than 300
		31.50	Not loss than 500
b.	Normal Consistency (%)	31.50	
Sound			
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.026	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	185	Not less than 30
b.	Final Setting Time (minutes)	280	Not more than 600
Compressive Strength (MPa)			
a.	3 days	27.12	Not less than 16
b.	7 days	36.59	Not less than 22
C.	28 days	56.32	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	33.47	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	30.12	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	0.98	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.22	Not more than 3.5
d.	Loss on Ignition (%)	2.39	Not more than 5.0
e.	Alkali Content (%)	0.64	Not more than 0.90
f.	Temperature During Testing(^o C)	27.00	27 ± 2

12. 4:15

Section In-Charge (Q.C)

ZVX

Authorised Signature