

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



TEST CERTIFICATE (PPC)

Product: VICAT - DURAMATE Week No: 7

Despatched from: 11.02.2019 to 17.02.2019

A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 1489 (Part-1) 2015
Fin			
Finene: a.	ss: Specific Surface (m2/kg)	335	Not less than 300
			Not less than 500
b.	Normal Consistency (%)	32.00	
Sound	ness:		
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.013	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	185	Not less than 30
b.	Final Setting Time (minutes)	285	Not more than 600
Compressive Strength (MPa)			
a.	3 days	27.80	Not less than 16
b.	7 days	Awaited	Not less than 22
C.	28 days	Awaited	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	33.04	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	30.59	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	1.01	Not more than 6.0
c.	Sulphuric Anhydride (%)	2.37	Not more than 3.5
d.	Loss on Ignition (%)	2.16	Not more than 5.0
e.	Alkali Content (%)	0.67	Not more than 0.90
f.	Temperature During Testing(^o C)	28.00	27 ± 2

1. sty

Section In-Charge (Q.C)

ZVX

Authorised Signature