



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY

COROMANDEL KING SUPERIOR OPC 53 GRADE CEMENT TEST CERTIFICATE

PARTICULARS

TEST RESULTS



Specification as per
IS 269:2015

A CHEMICAL REQUIREMENTS:

1	LSF (Lime Saturation factor)	0.90	0.80-1.02
2	Alumina Modulus	1.04	Min 0.66
3	Insoluble residue (%)	2.46	Max 5.0
4	Magnesia (%)	1.05	Max 6.0
5	Sulphuric Anhydride (%)	2.53	Max.3.5
6	Loss on Ignition (%)	2.56	Max.4.0
7	Chloride (%)	0.013	Max 0.10

B PHYSICAL REQUIREMENTS:

1	Specific Surface Area (M ² /kg)	320	Min. 225
2	Soundness		
	a) Le Chatelier (mm)	1.0	Max 10
	b) Autoclave (%)	0.03	Max 0.8
3	Setting Time (minutes)		
	a) Initial	120	Min 30
	b) Final	210	Max 600
4	Compressive Strength(Mpa)		
	a) 3 Days	36.3	Min 27
	b) 7 Days	48.2	Min 37
	c) 28 Days	Results awaited	Min 53
5	NC(%)	26.8	--
6	Sp.Gravity (gm/CC)	3.12	--

The sample complies with the requirements of IS 269:2015 for 53 Grade Ordinary Portland Cement.

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23

Permitted Performance improvers are added (Type: Limestone: 2.0% & Flyash: 3.0%)



S. Anand

HOD (QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY

COROMANDEL OPC 43 GRADE CEMENT TEST CERTIFICATE

PARTICULARS

TEST RESULTS



Specification as per
IS 269:2015

A CHEMICAL REQUIREMENTS:

1	LSF (Lime Saturation factor)	0.91	0.66-1.02
2	Alumina Modulus	1.03	Min 0.66
3	Insoluble residue (%)	2.60	Max 5.0
4	Magnesia (%)	1.07	Max 6.0
5	Sulphuric Anhydride (%)	2.43	Max.3.5
6	Loss on Ignition (%)	2.69	Max 5.0
7	Chloride (%)	0.012	Max 0.10

B PHYSICAL REQUIREMENTS:

1	Specific Surface Area (M ² /kg)	300	Min. 225
2	Soundness		
	a) Le Chatelier (mm)	1.0	Max 10
	b) Autoclave (%)	0.04	Max 0.8
3	Setting Time (minutes)		
	a) Initial	125	Min 30
	b) Final	230	Max 600
4	Compressive Strength(Mpa)		
	a) 3 Days	34.2	Min 23
	b) 7 Days	44.3	Min 33
	c) 28 Days	Results awaited	Min 43 & Max 58
5	NC(%)	27.0	--
6	Sp.Gravity(gm/CC)	3.13	--

The sample complies with the requirements of IS 269:2015 for 43 Grade Ordinary Portland Cement

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23

Permitted Performance improvers are added (Type: Limestone: 2.0% & Flyash: 3.0%)



S. Anand

HOD (QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY

COROMANDEL KING SUPER POWER PPC (FA BASED) TEST CERTIFICATE

PARTICULARS

TEST RESULTS



Specification as per
IS:1489(Part-1):2015

A CHEMICAL REQUIREMENTS:

1	Sulphuric Anhydride (%)	2.50	Max 3.5
2	Magnesia (%)	1.07	Max 6.0
3	Loss on Ignition (%)	2.53	Max 5.0
4	Insoluble Residue (%)	24.49	Max $X + [4(100-X)/100]$
5	Chloride (%)	0.012	Max. 0.1

B PHYSICAL REQUIREMENTS:

1	Specific Surface Area (M ² /kg)	339	Min. 300
2	Soundness		
a)	Le Chatelier (mm)	1.0	Max 10
b)	Autoclave (%)	0.02	Max 0.8
3	Setting Time (minutes)		
a)	Initial	128	Min 30
b)	Final	232	Max 600
4	Compressive Strength (Mpa)		
a)	3 Days	24.3	Min. 16
b)	7 Days	35.0	Min. 22
c)	28 Days	Results awaited	Min 33
5	% Drying Shrinkage	Results awaited	Max 0.15
6	% of Flyash	27.0	Min 15 and Max 35
7	NC(%)	27.5	--
8	Sp.Gravity(gm/CC)	2.91	--

The above cement complies to IS: 1489 (Part-1):2015 Portland Pozzolana Cement (Fly ash based).

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23



S. Anand

HOD (QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY COROMANDEL KING SUPERIOR OPC 53 GRADE CEMENT TEST CERTIFICATE

PARTICULARS

TEST RESULTS



Specification as per
IS 269:2015

A CHEMICAL REQUIREMENTS:

1	LSF (Lime Saturation factor)	0.90	0.80-1.02
2	Alumina Modulus	1.04	Min 0.66
3	Insoluble residue (%)	2.46	Max 5.0
4	Magnesia (%)	1.05	Max 6.0
5	Sulphuric Anhydride (%)	2.53	Max.3.5
6	Loss on Ignition (%)	2.56	Max.4.0
7	Chloride (%)	0.013	Max 0.10

B PHYSICAL REQUIREMENTS:

1	Specific Surface Area (M ² /kg)	320	Min. 225
2	Soundness		
	a) Le Chatelier (mm)	1.0	Max 10
	b) Autoclave (%)	0.03	Max 0.8
3	Setting Time (minutes)		
	a) Initial	120	Min 30
	b) Final	210	Max 600
4	Compressive Strength(Mpa)		
	a) 3 Days	36.3	Min 27
	b) 7 Days	48.2	Min 37
	c) 28 Days	Results awaited	Min 53
5	NC(%)	26.8	--
6	Sp.Gravity(gm/CC)	3.12	--

The sample complies with the requirements of IS 269:2015 for 53 Grade Ordinary Portland Cement.

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23




HOD(QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY

COROMANDEL KING SUPERIOR OPC 43 GRADE CEMENT TEST CERTIFICATE

PARTICULARS

TEST RESULTS



Specification as per
IS 269:2015

A CHEMICAL REQUIREMENTS:

1	LSF (Lime Saturation factor)	0.91	0.66-1.02
2	Alumina Modulus	1.03	Min 0.66
3	Insoluble residue (%)	2.60	Max 5.0
4	Magnesia (%)	1.07	Max 6.0
5	Sulphuric Anhydride (%)	2.43	Max 3.5
6	Loss on Ignition (%)	2.69	Max 5.0
7	Chloride (%)	0.012	Max 0.10

B PHYSICAL REQUIREMENTS:

1	Specific Surface Area (M ² /kg)	300	Min. 225
2	Soundness		
	a) Le Chatelier (mm)	1.0	Max 10
	b) Autoclave (%)	0.04	Max 0.8
3	Setting Time (minutes)		
	a) Initial	125	Min 30
	b) Final	230	Max 600
4	Compressive Strength(Mpa)		
	a) 3 Days	34.2	Min 23
	b) 7 Days	44.3	Min 33
	c) 28 Days	Results awaited	Min 43 and Max 58
5	NC(%)	27.0	--
6	Sp.Gravity(gm/CC)	3.13	--

The sample complies with the requirements of IS 269:2015 for 43 Grade Ordinary Portland Cement

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23



S. Anand

HOD(QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931



THE INDIA CEMENTS LIMITED

WORKS : MALKAPUR - 501158, P.B. No. 07, SY. No. 51,
TANDUR MANDAL, RANGA REDDY DIST., TELANGANA
Tel : 08411 - 242247, 242324 to 242326, Fax : 08411 - 242302



AN IS/ISO 9001:2015 CERTIFIED COMPANY



CONCRETE SUPER KING PORTLAND POZZALONA CEMENT (FA BASED) TEST CERTIFICATE

<u>PARTICULARS</u>		<u>TEST RESULTS</u>	 Specification as per IS:1489(Part-1):2015
A CHEMICAL REQUIREMENTS:			
1	Sulphuric Anhydride (%)	2.23	Max 3.5
2	Magnesia (%)	1.05	Max 6.0
3	Loss on Ignition (%)	2.53	Max 5.0
4	Insoluble Residue (%)	12.08	Max $X + [4(100-X)/100]$
5	Chloride (%)	0.013	Max. 0.1
B PHYSICAL REQUIREMENTS:			
1	Specific Surface Area (M ² /kg)	350	Min. 300
2	Soundness		
a)	Le Chatelier (mm)	1.0	Max 10
b)	Autoclave (%)	0.03	Max 0.8
3	Setting Time (minutes)		
a)	Initial	120	Min 30
b)	Final	210	Max 600
4	Compressive Strength (Mpa)		
a)	3 Days	34.2	Min. 16
b)	7 Days	44.1	Min. 22
c)	28 Days	Results awaited	Min 33
5	% Drying Shrinkage	Results awaited	Max 0.15
6	% of Flyash	15.0	Min 15 and Max 35
7	NC(%)	27.1	--

The above cement complies to IS: 1489 (Part-1):2015 Portland Pozzolana Cement (Fly ash based).

Date of Despatch: 04.06.2022 to 10.06.2022 Week No: 23





HOD (QA)

Registered Office : "DHUN BUILDING", 827, Anna Salai, CHENNAI - 600 002.

Corporate Office : Coromandel Towers, 93, Santhome High Road, Karpagam Avenue, R.A. Puram, CHENNAI - 600 028

Phones : (044) 28521526 / 28521527 Fax : (044) 28528106, www.indiacements.co.in

E.CC.No. AAAC1728PXM010, SERVICE TAX No. AAAC1728PST017, PAN No. AAAC1728P

TIN No. 36220189434, TAN No. HYDT03638F

Railway Siding Code : MICT 09528512, Corporate Identity No. (CIN) : L26942TN1946PLC000931