

KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955



IS:269

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 43 Grade)

Product: VICAT - PERFORMATE

Week No:

33

Despatched from: 10.08.2020 to 16.08.2020

A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 269 - 2015
Finenes	ss:		
a.	Specific Surface (m2/kg)	270	Not less than 225
b.	Normal Consistency (%)	29.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.038	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	170	Not less than 30
b.	Final Setting Time (minutes)	270	Not more than 600
Compressive Strength (MPa)			
a.	3 days	34.00	Not less than 23
b.	7 days	Awaited	Not less than 33
C.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.90	0.66 – 1.02
b.	Aluminum Modules	1.16	Not less than 0.66
c.	Insoluble Residue (%)	2.57	Not more than 5.0
d.	Magnesia (%)	0.94	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.45	Not more than 3.5
f.	Loss on Ignition (%)	2.83	Not more than 5.0
g.	Chlorides (%)	0.020	Not more than 0.1
h.	Alkali Content (%)	0.52	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.00	27 ± 2

17. 4:12

Section In-Charge (Q.C)

Authorised Signature