

KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955



35

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 43 Grade)

Product : VICAT - PERFORMATE Week No:

Despatched from: 26.08.2019 to 01.09.2019

Despatched from: 26.06.2019 to 01.09.2019			
A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Fineness:			
a.	Specific Surface (m2/kg)	265	Not less than 225
b.	Normal Consistency (%)	29.50	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.054	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	170	Not less than 30
b.	Final Setting Time (minutes)	270	Not more than 600
Compressive Strength (MPa)			
a.	3 days	36.24	Not less than 23
b.	7 days	Awaited	Not less than 33
C.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.89	0.66 – 1.02
b.	Aluminum Modules	1.10	Not less than 0.66
C.	Insoluble Residue (%)	2.34	Not more than 5.0
d.	Magnesia (%)	0.99	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.44	Not more than 3.5
f.	Loss on Ignition (%)	2.68	Not more than 5.0
g.	Chlorides (%)	0.030	Not more than 0.1
h.	Alkali Content (%)	0.55	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.50	27 ± 2

M. L. M

Section In-Charge (Q.C)

Authorised Signature