



KALBURGI CEMENT PVT. LTD.

IS:269



CML :4578077

TRUST. LEGACY. FOREVER.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works :Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 43 Grade)

Product : VICAT - PERFORMATE

Week No: 4

Despatched from: 20.01.2020 to 26.01.2020

A. PHYSICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Fineness:		
a. Specific Surface (m ² /kg)	264	Not less than 225
b. Normal Consistency (%)	29.50	-----
Soundness:		
a. By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b. By Autoclave (%)	0.064	Not more than 0.8 %
Setting Time:		
a. Initial Setting Time (minutes)	185	Not less than 30
b. Final Setting Time (minutes)	285	Not more than 600
Compressive Strength (MPa)		
a. 3 days	33.56	Not less than 23
b. 7 days	Awaited	Not less than 33
c. 28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS		
a. Lime Saturation Factor	0.91	0.66 – 1.02
b. Aluminum Modules	1.18	Not less than 0.66
c. Insoluble Residue (%)	2.48	Not more than 5.0
d. Magnesia (%)	0.98	Not more than 6.0
e. Sulphuric Anhydride (%)	2.44	Not more than 3.5
f. Loss on Ignition (%)	2.68	Not more than 5.0
g. Chlorides (%)	0.030	Not more than 0.1
h. Alkali Content (%)	0.58	Not more than 0.6
i. Temperature During Testing °C	27.50	27 ± 2

Section In-Charge (Q.C)

Authorised Signature