



# KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills,  
Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

TRUST. LEGACY. FOREVER.

Works: Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

IS:269



CM/L :4578077

## TEST CERTIFICATE (OPC - 53 Grade)

Product : VICAT - OPTIMATE

Week No: 21

Despatched from: 21.05.2021 to 27.05.2021

A. PHYSICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
<b>Fineness:</b>		
a. Specific Surface (m <sup>2</sup> /kg)	296	Not less than 225
b. Normal Consistency (%)	31.00	-----
<b>Soundness:</b>		
a. By Le-Chatelier Method (mm)	1.50	Not more than 10 mm
b. By Autoclave (%)	0.046	Not more than 0.8 %
<b>Setting Time:</b>		
a. Initial Setting Time (minutes)	150	Not less than 30
b. Final Setting Time (minutes)	245	Not more than 600
<b>Compressive Strength (MPa)</b>		
a. 3 days	36.40	Not less than 27
b. 7 days	Awaited	Not less than 37
c. 28 days	Awaited	Not less than 53
<b>B. CHEMICAL REQUIREMENTS</b>		
a. Lime Saturation Factor	0.95	0.80 – 1.02
b. Aluminum Modules	1.10	Not less than 0.66
c. Insoluble Residue (%)	2.57	Not more than 5.0
d. Magnesia (%)	0.93	Not more than 6.0
e. Sulphuric Anhydride (%)	2.37	Not more than 3.5
f. Loss on Ignition (%)	2.53	Not more than 4.0
g. Chlorides (%)	0.030	Not more than 0.1
h. Alkali Content (%)	0.47	Not more than 0.6
i. Temperature During Testing °C	27.00	27 ± 2

Section In-Charge (Q.C)

Authorised Signature