

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955



Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 53 Grade)

Product: VICAT - OPTIMATE Week No: 32

Despatched from: 05.08.2019 to 11.08.2019

Desparched from: 05.06.2019 to 11.06.2019			
A. PHYS	SICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Finenes	ss:		
a.	Specific Surface (m2/kg)	292	Not less than 225
b.	Normal Consistency (%)	29.50	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.50	Not more than 10 mm
b.	By Autoclave (%)	0.045	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	175	Not less than 30
b.	Final Setting Time (minutes)	270	Not more than 600
Compressive Strength (MPa)			
a.	3 days	37.13	Not less than 27
b.	7 days	Awaited	Not less than 37
c.	28 days	Awaited	Not less than 53
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.92	0.80 – 1.02
b.	Aluminum Modules	1.24	Not less than 0.66
c.	Insoluble Residue (%)	2.36	Not more than 5.0
d.	Magnesia (%)	1.03	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.45	Not more than 3.5
f.	Loss on Ignition (%)	2.62	Not more than 4.0
g.	Chlorides (%)	0.025	Not more than 0.1
h.	Alkali Content (%)	0.56	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.50	27 ± 2

17. of:1/2

Section In-Charge (Q.C)

Authorised Signature