

## **KALBURGI CEMENT PVT. LTD.**

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955



Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

## **TEST CERTIFICATE (OPC - 53 Grade)**

Product: VICAT - OPTIMATE Week No: 4

Despatched from: 20.01.2020 to 26.01.2020

A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 269 - 2015
Fineness:			
a.	Specific Surface (m2/kg)	302	Not less than 225
b.	Normal Consistency (%)	29.50	
Soundness:			
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.056	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	185	Not less than 30
b.	Final Setting Time (minutes)	285	Not more than 600
Compressive Strength (MPa)			
a.	3 days	37.16	Not less than 27
b.	7 days	Awaited	Not less than 37
c.	28 days	Awaited	Not less than 53
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.92	0.80 – 1.02
b.	Aluminum Modules	1.18	Not less than 0.66
c.	Insoluble Residue (%)	2.32	Not more than 5.0
d.	Magnesia (%)	0.94	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.52	Not more than 3.5
f.	Loss on Ignition (%)	2.66	Not more than 4.0
g.	Chlorides (%)	0.030	Not more than 0.1
h.	Alkali Content (%)	0.56	Not more than 0.6
i.	Temperature During Testing <sup>0</sup> C	27.50	27 ± 2

M. of My

**Section In-Charge (Q.C)** 

**Authorised Signature**