

## **KALBURGI CEMENT PVT. LTD.**

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 3006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

IS:1489 (Part-1)

CM/L:4596685

## **TEST CERTIFICATE (PPC)**

Product: VICAT - DURAMATE Week No: 13

Despatched From: 26-03-2022 TO 01-04-2022

Despatched From: 26-03-2022 TO 01-04-2			
A. PH	YSICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Fineness:			
a.	Specific Surface (m2/kg)	324	Not less than 225
b.	Normal Consistency (%)	31.5	
Soundness:			
a.	By Le-Chatelier Method (mm)	0.75	Not more than 10 mm
b.	By Autoclave (%)	0.03	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	140	Not less than 30
b.	Final Setting Time (minutes)	245	Not more than 600
Compressive Strength (MPa)			
a.	3 days	23.56	Not less than 16
b.	7 days	32.82	Not less than 22
C.	28 days	54.72	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	34.10	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	31.23	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	1.11	Not more than 6.0
C.	Sulphuric Anhydride (%)	2.55	Not more than 3.5
d.	Loss on Ignition (%)	2.25	Not more than 5.0
e.	Alkali Content (%)	0.69	Not more than 0.90
i.	Temperature During Testing <sup>0</sup> C	27.40	27 ± 2

DC

**Authorised Signature** 

Section In-Charge (Q.C)