



KALBURGI CEMENT PVT. LTD.

IS:1489 (Part-1)

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955



TRUST. LEGACY. FOREVER.

Works :Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.),Gulbarga Dist.

CM/L :4596685

TEST CERTIFICATE (PPC)

Product : VICAT - DURAMATE

Week No: 6

Despatched from: 03.02.2020 to 09.02.2020

A. PHYSICAL REQUIREMENTS	RESULTS	As per IS 1489 (Part-1) 2015
Fineness:		
a. Specific Surface (m ² /kg)	346	Not less than 300
b. Normal Consistency (%)	32.50	-----
Soundness:		
a. By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b. By Autoclave (%)	0.062	Not more than 0.8 %
Setting Time:		
a. Initial Setting Time (minutes)	175	Not less than 30
b. Final Setting Time (minutes)	275	Not more than 600
Compressive Strength (MPa)		
a. 3 days	26.12	Not less than 16
b. 7 days	37.18	Not less than 22
c. 28 days	Awaited	Not less than 33
d. Drying Shrinkage(%)	Awaited	Not more than 0.15
e. Flyash Addition (%)	31.40	Not more than 35
B. CHEMICAL REQUIREMENTS		
a. Insoluble Residue (%)	28.26	$X+4(100-X)/100$; X = % of Flyash
b. Magnesia (%)	1.02	Not more than 6.0
c. Sulphuric Anhydride (%)	2.20	Not more than 3.5
d. Loss on Ignition (%)	2.19	Not more than 5.0
e. Alkali Content (%)	0.60	Not more than 0.90
f. Temperature During Testing(°C)	27.00	27 ± 2

Section In-Charge (Q.C)

Authorised Signature