

## **KALBURGI CEMENT PVT. LTD.**

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



## TEST CERTIFICATE (PPC)

Product: VICAT - DURAMATE Week No: 7

Despatched from: 12.02.2021 to 18.02.2021

A. PHY	SICAL REQUIREMENTS	RESULTS	As per IS 1489 (Part-1) 2015
Finenes	ss:		
a.	Specific Surface (m2/kg)	348	Not less than 300
b.	Normal Consistency (%)	30.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.032	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	155	Not less than 30
b.	Final Setting Time (minutes)	250	Not more than 600
Compressive Strength (MPa)			
a.	3 days	27.50	Not less than 16
b.	7 days	34.10	Not less than 22
c.	28 days	Awaited	Not less than 33
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15
e.	Flyash Addition (%)	31.54	Not more than 35
B. CHEMICAL REQUIREMENTS			
a.	Insoluble Residue (%)	28.39	X+4(100-X)/100; X = % of Flyash
b.	Magnesia (%)	1.00	Not more than 6.0
C.	Sulphuric Anhydride (%)	2.31	Not more than 3.5
d.	Loss on Ignition (%)	2.28	Not more than 5.0
e.	Alkali Content (%)	0.62	Not more than 0.90
f.	Temperature During Testing( <sup>O</sup> C)	27.00	27 ± 2

Section In-Charge (Q.C)

**Authorised Signature**