

KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



17

TEST CERTIFICATE (OPC - 43 Grade)

Product : VICAT - PERFORMATE

Week No:

Desp	oatched From : 23-04-2022	TO 29-04-2022	
A. PH	YSICAL REQUIREMENTS	RESULTS	As per IS 269 – 2015
Fineness:			
a.	Specific Surface (m2/kg)	271	Not less than 225
b.	Normal Consistency (%)	29.5	
Soun	dness:		
a.	By Le-Chatelier Method (mm)	1.00	Not more than 10 mm
b.	By Autoclave (%)	0.04	Not more than 0.8 %
Settin	ng Time:		
a.	Initial Setting Time (minutes)	160	Not less than 30
b.	Final Setting Time (minutes)	265	Not more than 600
Compressive Strength (MPa)			
a.	3 days	32.42	Not less than 23
b.	7 days	Awaited	Not less than 33
c.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.88	0.66 – 1.02
b.	Aluminum Modules	1.15	Not less than 0.66
c.	Insoluble Residue (%)	2.25	Not more than 5.0
d.	Magnesia (%)	0.99	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.42	Not more than 3.5
f.	Loss on Ignition (%)	2.52	Not more than 5.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.41	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.20	27 ± 2

RC.

Section In-Charge (Q.C)

Depost

Authorised Signature