

KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

IS:269

CM/L:4578077

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

TEST CERTIFICATE (OPC - 43 Grade)

Product: VICAT - PERFORMATE

Week No:

28

Despatched From: 09-07-2022 TO 15-07-2022

Despatched 1 10111 : 09-01-2022 10 13-01-2022			
A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 269 - 2015
Finen	ess:		
a.	Specific Surface (m2/kg)	276	Not less than 225
b.	Normal Consistency (%)	29.5	
Soundness:			
a.	By Le-Chatelier Method (mm)	2.00	Not more than 10 mm
b.	By Autoclave (%)	0.06	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	140	Not less than 30
b.	Final Setting Time (minutes)	235	Not more than 600
Compressive Strength (MPa)			
a.	3 days	31.32	Not less than 23
b.	7 days	41.82	Not less than 33
c.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.86	0.66 – 1.02
b.	Aluminum Modules	1.24	Not less than 0.66
c.	Insoluble Residue (%)	2.76	Not more than 5.0
d.	Magnesia (%)	1.01	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.35	Not more than 3.5
f.	Loss on Ignition (%)	2.79	Not more than 5.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.45	Not more than 0.6
i.	Temperature During Testing ⁰ C	27.00	27 ± 2

206

Section In-Charge (Q.C)

Authorised Signature