

## **KALBURGI CEMENT PVT. LTD.**

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955



Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.

## **TEST CERTIFICATE (OPC - 43 Grade)**

Product: VICAT - PERFORMATE Week No: 29

Despatched From: 16-07-2022 TO 22-07-2022

Despatched From: 16-07-2022 TO 22-07-2022			
A. PHYSICAL REQUIREMENTS		RESULTS	As per IS 269 – 2015
Fineness:			
a.	Specific Surface (m2/kg)	268	Not less than 225
b.	Normal Consistency (%)	29.5	
Soundness:			
a.	By Le-Chatelier Method (mm)	2.00	Not more than 10 mm
b.	By Autoclave (%)	0.07	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	145	Not less than 30
b.	Final Setting Time (minutes)	240	Not more than 600
Compressive Strength (MPa)			
a.	3 days	30.86	Not less than 23
b.	7 days	Awaited	Not less than 33
c.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS			
a.	Lime Saturation Factor	0.86	0.66 – 1.02
b.	Aluminum Modules	1.27	Not less than 0.66
c.	Insoluble Residue (%)	2.34	Not more than 5.0
d.	Magnesia (%)	1.05	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.41	Not more than 3.5
f.	Loss on Ignition (%)	3.15	Not more than 5.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.41	Not more than 0.6
i.	Temperature During Testing °C	27.50	27 ± 2

206

Section In-Charge (Q.C)

**Authorised Signature** 

Colo July