

## **KALBURGI CEMENT PVT. LTD.**

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



CM/L:4596685

## **TEST CERTIFICATE (PPC)**

Product: VICAT - DURAMATE Week No: 32

Despatched From: 06-08-2022 TO 12-08-2022

Despatched From . 00-00-2022 TO 12-0			<u></u>	
A. PH	YSICAL REQUIREMENTS	RESULTS	As per IS 1489 (Part-1) 2015	
Finen	ess:			
a.	Specific Surface (m2/kg)	328	Not less than 300	
b.	Normal Consistency (%)	32.0		
Soundness:				
a.	By Le-Chatelier Method (mm)	0.75	Not more than 10 mm	
b.	By Autoclave (%)	0.04	Not more than 0.8 %	
Setting Time:				
a.	Initial Setting Time (minutes)	145	Not less than 30	
b.	Final Setting Time (minutes)	250	Not more than 600	
Compressive Strength (MPa)				
a.	3 days	24.86	Not less than 16	
b.	7 days	Awaited	Not less than 22	
C.	28 days	Awaited	Not less than 33	
d.	Drying Shrinkage(%)	Awaited	Not more than 0.15	
e.	Flyash Addition (%)	29.53	Not more than 35	
B. CHEMICAL REQUIREMENTS				
a.	Insoluble Residue (%)	25.88	X+4(100-X)/100; X = % of Flyash	
b.	Magnesia (%)	1.08	Not more than 6.0	
C.	Sulphuric Anhydride (%)	2.38	Not more than 3.5	
d.	Loss on Ignition (%)	2.51	Not more than 5.0	
e.	Alkali Content (%)	0.62	Not more than 0.90	
i.	Temperature During Testing <sup>0</sup> C	27.50	27 ± 2	

DC

Section In-Charge (Q.C)

C) CO

**Authorised Signature**