

## KALBURGI CEMENT PVT. LTD.

<u>Corporate Office</u>: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



CM/L:4578077

## **TEST CERTIFICATE (OPC - 43 Grade)**

**Product: VICAT - PERFORMATE** Week No: 35

**Despatched From:** 27/8/2025 TO 2/9/2025

Despatched From: 27/8/2025 TO 2/9/2025			
A	A. PHYSICAL REQUIREMENTS (as per IS:4031)	RESULTS	As per IS 269 – 2015
Fineness:			
a.	Specific Surface (m2/kg)	278	Not less than 225
b.	Normal Consistency (%)	29.00	
Soundness:			
a.	By Le-Chatelier Method (mm)	2.50	Not more than 10 mm
b.	By Autoclave (%)	0.09	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	140	Not less than 30
b.	Final Setting Time (minutes)	245	Not more than 600
Compressive Strength (MPa)			
a.	3 days	28.28	Not less than 23
b.	7 days	Awaited	Not less than 33
C.	28 days	Awaited	Not less than 43 & Not more than 58
B. CHEMICAL REQUIREMENTS (as per IS:4032)			
a.	Lime Saturation Factor	0.89	0.66 – 1.02
b.	Aluminum Modules	1.31	Not less than 0.66
C.	Insoluble Residue (%)	2.09	Not more than 5.0
d.	Magnesia (%)	1.13	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.44	Not more than 3.5
f.	Loss on Ignition (%)	2.32	Not more than 5.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.51	Not Specified
i.	Temperature During Testing <sup>0</sup> C	27.80	27 ± 2
j.	Specific Gravity	3.14	-

**Asst Manager-QC** 

HOD - QC