

KALBURGI CEMENT PVT. LTD.

Corporate Office: 8-2-626, Reliance Majestic Building, Road No. 10, Banjara Hills, Hyderabad – 500 034, A.P., India. Ph.: +91 40 3006999; Fax: +91 40 30006955

Works : Chatrasala (V), Kharchkhed (Post) - 585 320, Chincholi (Tq.), Gulbarga Dist.



CM/L:4578077

TEST CERTIFICATE (OPC - 43 Grade)

Product: VICAT - PERFORMATE Week No: 43

Despatched From : 22/10/2025 TO 28/10/2025

Despatched From: 22/10/2025 TO 28/10/2025			
F	A. PHYSICAL REQUIREMENTS (as per IS:4031)	RESULTS	As per IS 269 – 2015
Finen	ess:		
a.	Specific Surface (m2/kg)	277	Not less than 225
b.	Normal Consistency (%)	28.50	
Soundness:			
a.	By Le-Chatelier Method (mm)	2.50	Not more than 10 mm
b.	By Autoclave (%)	0.08	Not more than 0.8 %
Setting Time:			
a.	Initial Setting Time (minutes)	150	Not less than 30
b.	Final Setting Time (minutes)	245	Not more than 600
Compressive Strength (MPa)			
a.	3 days	28.80	Not less than 23
b.	7 days	Awaited	Not less than 33
C.	28 days	Awaited	Not less than 43 & Not more than 58
В	B. CHEMICAL REQUIREMENTS (as per IS:4032)		
a.	Lime Saturation Factor	0.89	0.66 – 1.02
b.	Aluminum Modules	1.22	Not less than 0.66
c.	Insoluble Residue (%)	1.94	Not more than 5.0
d.	Magnesia (%)	1.03	Not more than 6.0
e.	Sulphuric Anhydride (%)	2.60	Not more than 3.5
f.	Loss on Ignition (%)	2.10	Not more than 5.0
g.	Chlorides (%)	0.01	Not more than 0.1
h.	Alkali Content (%)	0.51	Not Specified
i.	Temperature During Testing ⁰ C	27.50	27 ± 2
j.	Specific Gravity	3.14	-

HOD - QC

Asst Manager-QC